

## **4825 Glenbrook Road Weekly Update for March 13, 2015**

This week the crews continued with the high probability excavation work in the back yard area under the engineering control structure. This effort involves carefully demolishing sections of the retaining wall, then excavating and examining the soil and rubble. As we excavate, we are installing lagging to support the soil walls. Then the soil and rubble is loaded into roll offs, covered and moved off-site. No AUES related items or debris was recovered this week. There were no detections of chemical agents or industrial compounds in the air monitors. The final assessment of the 75 mm projectile recovered last week concluded that it was empty and contained no explosive material.

Next week crews will continue high probability operations behind the retaining wall in the backyard of the property. Also, on Monday next week, the crews will return to work on the fence panel screening along the shared property line with 4801 Glenbrook. Weather dependent, we will begin replacing the screening on the fence panels along the front of Glenbrook Road next week Saturday, on March 21st. This particular effort needs to be performed when no high probability operations are underway, so not to impact the safety of our operations, crew, neighbors and passer-bys.

Safety continues to be our number one priority at the site. Throughout every phase of the project, all necessary precautions are taken to ensure the safety of the site workers, the residents of the community, and those driving by.