

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No: W912DY-09-D-0062**

**Delivery Order: TO 0006**

12/03/12 (Monday)

**Report No.: 8**

**Site Location: Spring Valley, 4825 Glenbrook Road**

**Weather:**

Sunny clear and warm. Wind: 5-10 mph, 44-65 F temp.

**Personnel on Site**

Parsons	ZES	USAESCH	OTHER
Scott Wunschel			Press
Bobby Nelms			
		CENAB	
		JR Martin	
		Andrea Takash	
		Brenda Barber	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0800- Traffic control is in place, the first roll off truck is on site. We are beginning debris removal from the 4825 site. 0830- A very strong smell of natural gas was observed by personnel from Glenbrook Rd through the site and up the hill to the AU parking lot. All operations have been halted until we can identify the source and insure safe working conditions. 0835- The SSO contacted our CENAB Rep (JR Martin) and informed him of the gas situation. 0900- JR Martin is on site, Parsons is calling Washington gas to report the smell, we believe the source if from another property as the gas line to 4825 was previously cut, capped and inspected by Washington gas. 0917- A representative from Washington gas is on site, he is sampling for any source of a gas leak on the 4825 property. 0930- CENAB (Brenda Barber) is on site with Andrea Takash and a reporter from the Army, she is aware of the situation with the gas leak. 0945- The representative from Washington gas has sampled the property and can find no source for the gas smell, he is investigating a possible source outside the 4825 Glenbrook property. 1035- Washington gas has informed us that there is work being done on high pressure gas lines in the neighborhood and this is most likely the source of the smell. The strong smell has dissipated and only small amounts can be detected periodically at the 4825 site. We cannot get the roll off trucks back today and will have to resume cleanup operations tomorrow. 1105- CENAB personnel are doing an interview with the Army reporter at the site. 1125- We are shutting down the traffic control zone and securing the 4825 property for the day. 1235- All personnel are clear of the 4825 site. 1500- Attending a Parsons conference call. 1620- Conference call complete, day complete.

Visitors

Contractors
E.C. Ernst (2)
Bunker Hill Group (0)
D.S.I. (2)
ACCUPERMIT (2)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	





**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No: W912DY-09-D-0062**  
**Delivery Order: TO 0006**  
 12/06/12 (Thursday)  
**Report No.: 11**  
**Site Location: Spring Valley, 4825 Glenbrook Road**

**Weather:**  
 Cloudy and cool. Wind calm: 0-5 mph, 30-44 F temp.

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel			
Bobby Nelms			
Sean Buckley			
		<b>CENAB</b>	
		JR Martin	
		Andrea Takash	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0720- Setting up the traffic control area, dust monitor and the PID. 0800- The first roll off truck of the day is on site, we are continuing with debris removal. 0830- The neighbor from across the street (4830) came to the site to complain that we were not spraying water for dust mitigation. JR Martin (CENAB) spoke with her and informed her that we were spraying, additionally there has been enough water sprayed the past couple days that dust is not an issue. 0900- Sean Buckley is on site, we are discussing the progress with the house demolition and clean up. We also talked about plans for upcoming low probability work at the site. 1030- The roll off truck for recyclable steel is on site for the pick up. The structural steel and brick have been separated from other debris for recycling. 1105- Andrea Takash (CENAB) and Theo Emery (NY Times) are on site, they are documenting progress with the debris removal. 1140- Andre and Theo departing the site. 1240- The roll offs for the brick are arriving. 1455- All roll off trucks are gone for the day, today we sent out five loads of debris, two loads of brick and one load of steel. We are closing down the traffic control zone and securing the site. 1530- All Parsons personnel and contractors are off site, day complete.

**Visitors**

Theo Emery (NY Times)

**Contractors**

E.C. Ernst (2)
Bunker Hill Group (0)
D.S.I. (2)
ACCUPERMIT (2)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	



**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
 12/10/12 (Monday)  
**Report No.:** 13  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
 Cloudy and cool. Wind calm: 0-9 mph, 43-63 F temp.

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel			
Bobby Nelms			
		<b>CENAB</b>	
		JR Martin	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Parsons personnel are on site at the Federal Property. 0800- Bunker hill is on site, we are having the morning safety briefing. 0820- Bunker hill is beginning the inventory of the Rubb tent parts. 0930- Drafting and sending out an email to the low probability team, updating them on the schedule as well as PPE requirements for this site. 1020- Working with the SSO to inventory tools and supplies for the low probability work. We are making a list of supplies for Joe Kaputa to order. 1045- Spoke with PM Sean Buckley about the purchase of guard rails for the 4825 site, bunker hill is trying to find the needed parts but is having difficulty finding them in stock. Sean told me to have bunker hill order the parts if a supply could be found. 1215- Bunker hill has inventoried all of the parts that they can identify from the drawings, I will have to contact the RUBB representative for more information and parts drawings. Bunker Hill will fill more sandbags for the 4825 site. 1400 Bunker Hill is departing for the day, they filled another 80 sandbags. 1430- All parsons personnel are off site, returning to the hotel for the weekly conference call. 1500- Attending the weekly parsons conference call about the sub-contractors. 1600- Conference call is over, day complete.

**Visitors**


**Contractors**

E.C. Ernst (0)
Bunker Hill Group (4)
D.S.I. (0)
ACCUPERMIT (0)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	<b>N</b>	
Excavation Summary	<b>N</b>	
Air Monitoring Summary	<b>N</b>	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	<b>N</b>	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	<b>N</b>	
Contingency Plan Initiation Summary	<b>N</b>	
Health and Safety Report	<b>N</b>	<i>To be included weekly during field activities</i>
Property Management Summary	<b>N</b>	<i>Include complete property inventory once every month</i>
Photographs	<b>N</b>	

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No: W912DY-09-D-0062**

**Weather:**

**Delivery Order: TO 0006**

Clear and cool. Wind calm: 5-10 mph, 38-53 F temp.

12/11/12 (Tuesday)

**Report No.: 14**

**Site Location: Spring Valley, 4825 Glenbrook Road**

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel	Doug Zimmer	Richard Byrd	Theo Emery (NY Time)
Bobby Nelms		Sherri Anderson	
		<b>CENAB</b>	
		JR Martin	
		Brenda Barber	
		Dan Nobel	
		Andrea Takash	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0745- Opening the 4825 site, setting up the traffic control area and awaiting the arrival of the lowboy truck. 0905- The lowboy truck is on site, DSI personnel are loading the excavator. 0925- The lowboy and excavator are off site. 0945- Securing the 4825 site and going to buy drinking water for the 4825 site. 1005- Back at the 4825 site, a group from the partners meeting is at the site for a walkthrough. We have Richard Byrd, Juanita Snyder, David Kline, Brenda Barber, Andrea Takash and Theo Emery. 1143- Returning to the Federal Property site. 1330- Back at the 4825 site with more people from the partners meeting. 1450- Doing a walk through of the federal property site with Sherri Anderson, Richard Byrd, JR Martin, Sean Buckley, SSO and SM. We are discussing items to be completed before the start of low probability activities. 1545- Meeting with Sean Buckley, Doug Zimmer, Bobby Nelms and Scott Wunschel. We are discussing the schedule and plan for the low probability work after the holidays. 1710- Personnel clear of the site, day complete.

**Visitors**

Juanita Snyder ECBC
David Kline ECBC

**Contractors**

E.C. Ernst (0)
Bunker Hill Group (0)
D.S.I. (1)
ACCUPERMIT (2)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
 12/12/12 (Wednesday)  
**Report No.:** 15  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
 Clear and cool. Wind calm: 0-5 mph, 37-52 F temp.

**Personnel on Site**

Parsons	ZES	USAESCH	OTHER
Scott Wunschel	Doug Zimmer		
Bobby Nelms			
Joe Kaputa			
		<b>CENAB</b>	
		JR Martin	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0730- Bunker hill is moving prefilled sandbags to the 4825 site, they will need them when we extend the fenced area at the AU parking lot. 0800- CENAB representative JR Martin suggested making all of the fence panels uniform on our fenced area at the AU parking lot area, this would prevent any complaints later in the project. After speaking with the Parsons PM we decided to move foreword with this idea. Bunker Hill will inventory fence panels at the fed property site looking for enough matching panels to section off our area. They will also buy new privacy screening, enough that all fence panels are uniform. 0845- I am working with Doug Zimmer to survey the elevations of pipes running through the manholes on the site. The information is needed to plan rate of fall for the temporary sewer line reroute needed for the project. 1045- Back at the federal property site, H&E equipment is on site to pick up the water truck used during the demolition of the 4825 house. 1530- I spent the majority of the afternoon fielding phone calls and emails, also catching up on reports. Day complete.

**Visitors**  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**Contractors**  
 E.C. Ernst (0)  
 Bunker Hill Group (4)  
 ACCUPERMIT (0)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	







**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062

**Delivery Order:** TO 0006

12/17/12 (Monday)

**Report No.:** 18

**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**

Overcast and cool with light rain. Wind calm: 0-5 mph, 46-54 F temp.

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel			
Bobby Nelms			
Joe Kaputa			
		<b>CENAB</b>	
		JR Martin	
		Dan Nobel	
		Brenda Barber	

**ACTIVITIES CONDUCTED** (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Parsons personnel are on site at the federal property. 0840- I spoke with Jim Burnett from William Scottsman Co, the supplier of our rental site trailer. He informed me that there was an issue with the purchase order last Friday that did not get resolved and the trailer delivery would not be today. He assured me that it would be delivered on Wednesday. 0930- I received a call from Lillyce Harriel from Parsons procurement, we spoke about the situation with the trailer delivery. 0945 Going to check the 4825 site with the SSO, we are making a general inspection of the site. 1015- Dan Nobel and Brenda Barber of CENAB are on site at the 4825 site, they were in the area on other business and stopped in to get an update on operations. 1105- All is well at the 4825 site, there are no operations at the site today, moving back to the federal property site. 1120- Calling our electrician E.C. Ernst and other personnel to reschedule operations associated with the site trailer for Wednesday and Thursday due to the delay in delivery. 1300- Moving back to the hotel to work on reports and field phone calls, all Parsons personnel and contractors off site. 1530- Day complete, available by phone.

**Visitors**


**Contractors**

E.C. Ernst (0)
Bunker Hill Group (0)
ACCUPERMIT (0)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	

**SPRING VALLEY DAILY REPORT**  
**SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
11/20/12 (Tuesday)  
**Report No.:** 1  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
Cloudy and cool. Wind: 0-5 mph, 39-56 F temp. Daily precipitation: 0.00".

**Personnel on Site**

Parsons	ZES	USAESCH	OTHER
Scott Wunschel	Doug Zimmer		
Bobby Nelms			
Joe Kaputa			
		<b>CENAB</b>	
		JR Martin	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0800 Arrived at the federal property, met with Doug Repass and Sharad Satsangi from E.C Ernst Electrical. They are on site to perform checks of the lightning protection system in the IHF area. 0820 E.C. Ernst personnel begin testing, Parsons personnel continued work replacing the tarp coverings on the HE bunker inside the IHF area. 1005 Completed work on the tarp coverings. 1025 All tests on the lightning system complete, all systems passed, E.C. Ernst will send the report to Joe Kaputa within a few days. 1040 E.C. Ernst personnel are looking at what will be required to install two additional flood lights at the Federal Property, additional lights were requested by Baltimore CENAB under facilities maintenance contract. 1220 Met with Keith Bridgewater and Steven Coffey from E.C. Ernst at the American University site to discuss the low voltage power line for the site trailers and guard shack. They will begin work tomorrow morning, due to the timeline they will run a single temporary line for the guard shack. After the temporary line is in place they will work on the main low voltage line from Kreeger hall that will supply the trailers, guard shack, and low voltage lines for operations in the ECS. 1500 Conferance call with Parsons and Baltimore personnel to discuss two week look ahead. 1630 personnel departing the site.

<b>Visitors</b>	<b>Contractors</b>
	E.C. Ernst (4)
	Bunker Hill Group (2)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	To be included if investigation is using CSS protocols
Dig Sheet	N	To be included at least once every week during intrusive investigation
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	To be included weekly during field activities
Property Management Summary	N	Include complete property inventory once every month
Photographs	N	

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062

**Delivery Order:** TO 0006

11/21/12 (Wednesday)

**Report No.:** 2

**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**

sunny and cool. Wind: 0-5 mph, 37-59 F temp. Daily precipitation: 0.00".

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
<u>Scott Wunschel</u>	<u>Doug Zimmer</u>		
<u>Bobby Nelms</u>			
<u>Joe Kaputa</u>			
		<b>CENAB</b>	
		<u>JR Martin</u>	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0730- Met with Steven Coffey of E.C. Ernst electrical, he is at the AU property installing the temporary low voltage line for the guard shack. 0745-Bobby Nelms has a family emergency and must depart the site, he will be off site for several days. 0800- Conducted the morning safety briefing with Zimmer and Parsons personnel. 0815 Zimmer preparing the concrete barricades for movement to the AU property. 1015- E.C. Ernst personnel departing the site, they will return Monday to complete the installation of the power line to the guard shack. 1130- Zimmer and Parsons personnel are transporting, unloading and positioning the concrete barricades at the AU parking lot to establish our area per the ROE. 1300- Barricades are in place, we are painting them with high visibility paint. 1400- Parsons personnel hanging the emergency no parking signs along Glenbrook drive, the signs are required by our public space permit. 1530-Personnel departing the site, they will return on Monday after the Thanksgiving break

**Visitors**

<u> </u>
<u> </u>
<u> </u>
<u> </u>

**Contractors**

<u>E.C. Ernst (1)</u>
<u> </u>
<u> </u>
<u> </u>

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

Attachments (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	

**SPRING VALLEY DAILY REPORT**  
**SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
11/26/12 (Monday)  
**Report No.:** 3  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
sunny and cool. Wind: 5-10 mph, 35-47 F temp. Daily precipitation: 0.00".

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel	Doug Zimmer		
Joe Kaputa			
		<b>CENAB</b>	
		JR Martin	

**ACTIVITIES CONDUCTED** (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Arrived at the Federal property site, checking email and planning the days activities. 0800- Parsons, Zimmer and Bunker Hill personnel are on site, conducted the safety briefing. Bunker hill personnel will begin putting up the fence that will section off the guard shack and site trailer area. 0830- E.C. Ernst personnel will finish running the temporary low voltage power line to the guard shack. 0930- Parsons and Zimmer personnel are moving the guard shack from the federal property site to the AU site and will set it up for use. 1115- Back at the Fed site coordinating with DSI and Accupermit for the site specific training scheduled for tomorrow, 0900. 1405- The stairs that were ordered for the back yard were delivered. All parts were inspected and inventoried. All the parts were there but two small parts were damaged during shipment. I spoke with the vendor and new pieces will be shipped out tomorrow, the damaged parts should not affect the start of demolition operations on Thursday. 1500- Bunker Hill and Zimmer departed the site, The fence is 90% complete and will be completed tomorrow. 1500 Joe Kaputa (Parsons) is departing the site, he will be picking up materials needed for the stairs installation. 1700- Remaining personnel departing the site.

**Visitors**


**Contractors**

E.C. Ernst (1)
Bunker Hill Group (4)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	Y	

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062

**Delivery Order:** TO 0006

11/27/12 (Tuesday)

**Report No.:** 4

**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**

Rainy and cold with a chance of wintery mix. Wind: 5-10 mph, 33-43 F temp.

**Personnel on Site**

Parsons	ZES	USAESCH	OTHER
Scott Wunschel			
Joe Kaputa			
		<b>CENAB</b>	
		JR Martin	
		Brenda Barber	
		Andrea Takash	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Arrived on site, setting up training materials and documentation for the site training that will include D.S.I and AccuPermit personnel. 0800- Bunker Hill personnel arrived and we conducted the morning safety briefing. Today Bunker hill completed installation of the fence around the guard shack and trailer site, cribbed and leveled the guard shack, installed stairs on the guard shack and staged the plastic barricades for the media event in the drive of the 4825 property. 0900- Conducted the site specific training. 1100- Continued the site specific training with a site walk through at the 4825 property. 1145- Parsons, DSI and CENAB personnel are at the 4825 property discussing the demolition of the house, we are talking through the process to identify any potential problems. 1400- Portable toilets were delivered and placed inside our fenced area. 1500- Site manager made a safety inspection of the guard shack, stairs and heaters. 1530- Gave a safety briefing to the security personnel, they will begin overnight security of the 4825 property at 1600 tonight. 1600- Parsons personnel off site.

**Visitors**

Theo Emery (NY Times)

**Contractors**

E.C. Ernst (0)

Bunker Hill Group (4)

D.S.I. (2)

ACCUPERMIT (3)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	Y/N	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	

**SPRING VALLEY DAILY REPORT**  
**SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
11/28/12 (Wednesday)  
**Report No.:** 5  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
Clear and cold. Wind: 5-10 mph, 36-44 F temp.

**Personnel on Site**

<u>Parsons</u>	<u>ZES</u>	<u>USAESCH</u>	<u>OTHER</u>
<u>Scott Wunschel</u>			
<u>Bobby Nelms</u>			
<u>Joe Kaputa</u>			
		<b><u>CENAB</u></b>	
		<u>JR Martin</u>	
		<u>Brenda Barber</u>	
		<u>Andrea Takash</u>	
		<u>Dan Nobel</u>	

**ACTIVITIES CONDUCTED** (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Met with the AccuPermit personnel at the 4825 site, they will set up to conduct traffic control operations. 0820- Cleaning out the last of the tools and equipment from the basement of the house at 4825. Equipment will be moved to the Federal Property site. 0900- Bunker hill is on site placing plywood sheeting around the outside of the 4825 house, this is being done to prevent any bricks that may fall away from the house during the demolition from disturbing soil. 0930- Bunker Hill removing old fencing and all other equipment from the driveway of 4825 in preparation for the excavator delivery. 0940- AU personnel are on site to trim tree branches in the driveway, the branches are from a small tree on the 4835 property and should not take long. 1045- Seam Buckley is on site, we are doing a walk through of the property to identify anything that may be needed for Demo preparations. CENAB personnel are on site, they are delivering a podium for the press conference tomorrow and joining in the walkthrough. 1125- Theo Emery of the NY Times is on site. 1135- Channel 5 news is on site, they are speaking with CENAB personnel. 1150- Bunker Hill are installing the temporary stairs in the back yard of 4825. 1410- The excavator has arrived on a lowboy truck, DSI personnel are unloading it and staging it in the driveway of 4825. 1430- The excavator is in position for the press conference tomorrow. 1435- We are cleaning any mud or gravel that may have fallen of the excavator from Glenbrook Rd. 1500- Securing the 4825 site and moving to Federal Property. 1600- Departing, day complete.

**Visitors**

<u>Theo Emery (NY Times)</u>

**Contractors**

<u>E.C. Ernst (2)</u>
<u>Bunker Hill Group (4)</u>
<u>D.S.I. (2)</u>
<u>ACCUPERMIT (3)</u>

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	<b>N</b>	
Excavation Summary	<b>N</b>	
Air Monitoring Summary	<b>N</b>	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	<b>N</b>	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	<b>N</b>	
Contingency Plan Initiation Summary	<b>N</b>	
Health and Safety Report	<b>N</b>	<i>To be included weekly during field activities</i>
Property Management Summary	<b>N</b>	<i>Include complete property inventory once every month</i>
Photographs	<b>N</b>	



**SPRING VALLEY DAILY REPORT**  
**SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
11/29/12 (Thursday)  
**Report No.:** 6  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
Sunny clear and cool. Wind: 5-10 mph, 35-53 F temp.

Personnel on Site

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel			Press
Bobby Nelms			
Joe Kaputa			
Sean Buckley			
Neeraja Iyer			
		<b>CENAB</b>	
		JR Martin	
		Brenda Barber	
		Andrea Takash	
		Dan Nobel	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0715- DSI filling the water buffalo and transporting to the 4825 Glenbrook site, AccuPermit personnel putting up signs and preparing to direct traffic during the media event. 0800- E.C. Ernst personnel are on site continuing the installation of the low voltage power supply for the site trailers and future VCS (tent). 0900- Parsons personnel are putting the Barricades in place to form a viewing area for the media to view the start of demolition operations. 0930- The press is on site, they were briefed by CENAB and are now on the 4825 property filming and taking still shots. 1000-CENAB personnel are holding the press conference in the driveway of the 4825 property. 1025- Parsons and CENAB safety officers are making a final inspection of the house to ensure that there are no people in the house or the demolition zone. 1033- DSI begins demolition of the house, the press are filming. 1058- The pump on the water buffalo is malfunctioning, demolition operations have been halted while we try to resolve the problem. 1120- We have installed an electric pump in the water buffalo to supply water for the dust mitigation, the wind is picking up and we will have to monitor the dust. 1205- We are trying a larger electric pump to supply more water pressure. 1215- We are contacting a different vendor to secure a functional water truck for tomorrow morning. 1235- We have ordered a new water truck for tomorrow, we will continue with the demo by wetting, demo a little, stop and wet again, and demo again. 1345- We encountered insulation material in the attic of the house, our water supply is not adequate to control dust from this material and work must be suspended, all personnel will shut down and secure the site. 1425- All personnel departing the 4825 site. 1435- Back at the Federal Property site, the new water truck is arriving. 1515- The new water truck is on site, inspected and appears ready for operations. 1600- All parsons personnel and subcontractors clear of both sites, day complete.

**Visitors**

Theo Emery (NY Times)

**Contractors**

E.C. Ernst (3)
Bunker Hill Group (0)
D.S.I. (2)
ACCUPERMIT (3)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	

**SPRING VALLEY DAILY REPORT  
SPRING VALLEY, WASHINGTON DC**

**Contract No:** W912DY-09-D-0062  
**Delivery Order:** TO 0006  
 11/30/12 (Friday)  
**Report No.:** 7  
**Site Location:** Spring Valley, 4825 Glenbrook Road

**Weather:**  
 Sunny clear and cool. Wind: 5-10 mph, 37-61 F temp.

**Personnel on Site**

<b>Parsons</b>	<b>ZES</b>	<b>USAESCH</b>	<b>OTHER</b>
Scott Wunschel			Press
Bobby Nelms			
		<b>CENAB</b>	
		JR Martin	
		Andrea Takash	

ACTIVITIES CONDUCTED (include site mobilization/demobilization, brush/tree clearing, geophysical survey, intrusive excavation, contaminated soil excavation, sampling, and restoration activities)

0700- Morning safety briefing. 0715- DSI filling and transporting the water truck to the 4825 site. 0730- Moving the barricades and traffic cones from the driveway of 4825. AccuPermit personnel are setting up to run traffic control operations. 0800- DSI personnel are warming up the tractor and getting the water truck into position. 0815- Bunker hill personnel are on site, they will be moving the barricades back to the federal property site, bringing in some gravel to improve the landing at the top of the stairs to reduce trip hazards and working to improve the stability of our temporary fence. 0830- Continuing the demolition of the house, the new water truck is working well, lots of water pressure is keeping dust well under control. 1000- Suspended the demolition to refill the water truck, 2,000 gallons used to this point. The is approximately half down. 1050- The water truck is back in place, resuming house demolition. 1215- Demolition of the house complete for the day, the entire house has been torn down to ground level except for one chimney. One more large metal beam will have to be removed before the second chimney can come down. Monday will begin removal of the debris, this will expose the beam and allow the chimney to come down. 1230- Cleaning up and securing the site. 1245- DSI personnel spray the remaining water onto the debris pile, a total of 4,000 gallons used today. DSI will then transport the water truck to the Fed site and depart for the day. 1300- Bunker Hill is putting up orange safety fence around the debris pile. 1400- 4825 site is secured, remaining personnel are moving to the Fed site. 1530- Departing the Fed site, Day complete.

**Visitors**

Theo Emery (NY Times)

**Contractors**

E.C. Ernst (3)
Bunker Hill Group (3)
D.S.I. (2)
ACCUPERMIT (2)

**Problems encountered/resolutions:**

**Instructions given by government personnel:**

<b>Attachments</b> (include as appropriate)		
	<b>Y/N</b>	
Geophysical Summary	N	
Excavation Summary	N	
Air Monitoring Summary	N	<i>To be included if investigation is using CSS protocols</i>
Dig Sheet	N	<i>To be included at least once every week during intrusive investigation</i>
Sample Chains-of-Custody (COCS)	N	
Contingency Plan Initiation Summary	N	
Health and Safety Report	N	<i>To be included weekly during field activities</i>
Property Management Summary	N	<i>Include complete property inventory once every month</i>
Photographs	N	