

4825 Glenbrook Road Weekly Update for May 29, 2015

We started our summer schedule this week, with the high probability operations starting at 6:30 a.m. and lasting thru 2 p.m. Again, we appreciate your cooperation and patience with our project, so that we can accomplish our work in a safe manner and on schedule.

This week our crews excavated more soil from underneath the back patio concrete pad, and continued with breaking up the thick concrete, and placing the soil and concrete rubble into drums. They are breaking up the concrete and then excavating the soil one section at a time, and will complete this effort in the back patio area next week. No munition debris or glassware were recovered this week, and there were no detections of chemical agents or industrial compounds in the air monitors.

Safety continues to be our number one priority at the site. Throughout every phase of the project, all necessary precautions are taken to ensure the safety of the site workers, the residents of the community, and those driving by.